

1 BILL NO. S-83-03-

43

2 SPECIAL ORDINANCE NO. S-

71-83

3 AN ORDINANCE approving Change Order
4 No. 2 and FINAL, Resolution No. 336-80,
5 Trier Pump Station, Project No.
C-180599-08, in connection with the
Board of Public Works.

6 BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF
7 FORT WAYNE, INDIANA:

8 SECTION 1. That Change Order No. 2, and FINAL, Resolu-
9 tion No. 336-80, Trier Pump Station, with John Dehner, Inc.,
10 in connection with the Board of Public Works, for:


11 a close out change order to adjust the
12 estimated quantities in the contract
unit price to agree with actual quanti-
ties installed under this project;

13 involving a net increase in the amount of Three Thousand Nine
14 Hundred Sixty-Three and 97/100 Dollars (\$3,963.97), all as more
15 particularly set forth in the specifications, and which is on
16 file with the Office of the Board of Public Works, and is by re-
17 ference incorporated herein, made a part hereof and is hereby
18 in all things ratified, confirmed and approved.

19 SECTION 2. That this Ordinance shall be in full force
20 and effect from and after its passage and any and all necessary
21 approval by the Mayor.

22
23 
24 Councilmember

25 APPROVED AS TO FORM
26 AND LEGALITY

27 
28 Bruce O. Boxberger, City Attorney

29
30
31
32

Read the first time in full and on motion by Scruggs,
seconded by Scruggs, and duly adopted, read the second time
by title and referred to the Committee City Public (and the City
Plan Commission for recommendation) and Public Hearing to be held after
due legal notice, at the Council Chambers, City-County Building, Fort Wayne,
Indiana, on _____, the _____ day of
_____, 19____, at _____ o'clock, _____ M., E.S.T.

DATE: 3-22-83

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Read the third time in full and on motion by Scruggs,
seconded by Lia Quinta, and duly adopted, placed on its
passage. PASSED (~~LOST~~) by the following vote:

	<u>AYES</u>	<u>NAYS</u>	<u>ABSTAINED</u>	<u>ABSENT</u>	<u>TO-WIT:</u>
<u>TOTAL VOTES</u>	<u>9</u>	_____	_____	_____	_____
<u>BRADBURY</u>	<u>✓</u>	_____	_____	_____	_____
<u>BURNS</u>	<u>✓</u>	_____	_____	_____	_____
<u>EISBART</u>	<u>✓</u>	_____	_____	_____	_____
<u>GIAQUINTA</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHMIDT</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCHOMBURG</u>	<u>✓</u>	_____	_____	_____	_____
<u>SCRUGGS</u>	<u>✓</u>	_____	_____	_____	_____
<u>STIER</u>	<u>✓</u>	_____	_____	_____	_____
<u>TALARICO</u>	<u>✓</u>	_____	_____	_____	_____

DATE: 4-12-83

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne,
Indiana, as (ZONING MAP) ~~(GENERAL)~~ (ANNEXATION) (SPECIAL)

(APPROPRIATION) ORDINANCE (RESOLUTION) NO. S-71-83
on the 12th day of April, 1983.

ATTEST:

(SEAL)

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Ray A. Bork
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on
the 13th day of April, 1983, at the hour of
11:30 o'clock 7 M., E.S.T.

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Approved and signed by me this 15th day of April
1983, at the hour of 10 o'clock A M., E.S.T.

Win Moses, Jr.
WIN MOSES, JR. - MAYOR

CHANGE ORDER

72-217-10
3/9/83

Change Order No. 2 and FINAL
Project No. C-180599-08
Name of Project: Trier Pump Station

Resolution No. 336-80
Board Order No. 54-80
Date: 3/3/83

To: John Dehner, Inc.
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
		SEE ATTACHED			
Total Decrease				21,314.88	
Total Increase					25,278.85
Net (Decrease) (Increase)					3,963.97
Contract Price					

The sum of \$ 3,963.97 is hereby (added to) ~~(deducted from)~~ the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>240,297.05</u>	
Current Contract Price Adjusted by Previous Change Order	\$ <u>267,437.40</u>	13%
New Contract Price including this Change Order	\$ <u>271,401.37</u>	

The time provided for completion in the contract for this project is (unchanged) ~~(increased)~~ ~~(decreased)~~ by -0- calendar days due to this Change Order. The date for completion of all work shall be N/A. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: William Embury Chief Engineer Date 3/3/83
Accepted by: Edward L. Dehner Contractor Date 3-2-83
Approved by: B. P. Folie City Engineer Date MARCH 4, 1983
Approved by: B. P. Folie Owner Date _____
B. P. Folie

Attested by: _____ Clerk Date _____

Change Order No. 2 and FINAL

Resolution No. 336-80

Board Order No. 54-80

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: _____

SEE ATTACHED JUSTIFICATION

2. Will proposed change alter size of the project? Yes _____ No X
If yes, explain

3. Affect on operation and maintenance cost of this project:

N/A

Gregory L. Merrill

3-3-83

ATTACHMENT 10 CHANGE ORDER
North Maumee Study Area C-180599-08 - B.O. 54-80
Resolution 336-80 "Trier Ridge Pump Station"
John Dehner, Inc., Contractor

Item No.	Quantity	Description of Change		Change in Contract Price	
		Description	Unit Price	Decrease	Increase
1	(34) LF	48" RCP Class IV	87.22	2,965.48	
2	(90) LF	21 RCP Class IV	29.33	2,639.70	
3	30 LF	15" RCP Class IV	21.67		650.10
7	55 CY	#53 or #73 Special Backfill	12.25		673.75
10	(4,449) SY	Seeding and 1" Mulch	0.30	1,334.70	
11	(42,000) SY	Broadcast Seeding	0.25	10,500.00	
12	(50) SY	12" Revetment Rip Rap	20.00	1,000.00	
13	1,058 LF	4"-12" Field Tile Replacement	15.00		15,870.00
18	462 CY	Base Stabilization	17.50		8,085.00
9	(.375) SY	2" Asphaltic Surface	3.00	1,125.00	
14	(50) LF	30" Culvert Replacement	35.00	1,750.00	
Total Decrease				21,314.88	
Total Increase					25,278.85
Net (Decrease)(Increase)					3,963.97

JUSTIFICATION FOR CHANGE ORDER #2 and FINAL
North Maumee Study Area C-180599-08 - B.O. 55-80
Resolutin 336-80 Trier Pump Station

John Dehner, Inc., Contractor

Item #1

Actual field measurements reflect a slight decrease from the original bid item.

Items #3 and 7

Actual field measurements reflect a slight increase from the original bid item.

Items #10 and 11

Due to the large amount of farm ground crossed, these two seed items were not used. The landowners requested these areas be left open for crop land.

Item #12

The actual field measurements reflect a slight decrease from the original bid item.

Item #13

Our original engineer's estimate for field tile replacement was very low compared with the amount of open farm ground crossed. During construction, it was discovered the individual landowner had extensively improved their farm ground through installation of field tile.

Item #18

Due to the poor subbase, ground conditions encountered on a portion of the project, it became necessary to use the increased amount of base stabilization outlined to insure the integrity of the final product.

Items #9 and 14

These two (2) items were not used on this project.

PROJECT: "TRIER PUMP STATION"

ORIGINAL CONTRACT -- \$240,297.05

REVISED CONTRACT -- \$271,401.37

FEDERAL GRANT - C-180599-

RESOLUTION - 336-80

FINAL QUANTITIES

ITEM	DESCRIPTION	ORIGINAL BID UNITS	UNIT PRICE	CO. NO.	CHANGE ORDER UNITS +/-	REVISED ESTIMATED QUANTITIES	FINAL QUANTITIES	EXTENSION FINAL CONTRACT
1	48" RCP Class IV	530± LF	87.22	2	(34)		496 LF	43,261.12
2	21" RCP Class IV	4,355± LF	29.33	1	620	4,975		
				2	(190)		4,885 LF	143,277.05
3	15" RCP Class IV	565± LF	21.67	2	30		595 LF	12,893.65
4	Std. MH Type I-J	12± EA	1,467.75	1	1		13 EA	19,080.75
5	Std. MH Type VI-J	1± EA	2,125.00				1 EA	2,125.00
6	Std. MH Type II-J (96")	1± EA	3,744.00	1	2	3	3 EA	11,232.00
7	#53 or #73 Special Backfill	315± CY	12.25	2	55		370 CY	4,532.50
8	10" Deep Strength Asphalt	105± SY	19.80				105 SY	2,079.00
9	2" Asphaltic Surface	375± SY	3.00	2	(375)	0	0	
10	Seeding and 1" Mulch	5,000± SY	0.30	2	(4,449)		551 SY	165.30
11	Broadcast Seeding	42,000± SY	0.25	2	(42,000)	0	0	
12	12" Revetment Rip Rap	70± LF	20.00	2	(50)		20 LF	400.00
13	4"-12" Field Tile Replacement	100± LF	15.00	2	1,058		1,158 LF	17,370.00

FEDERAL GRANT-C-180599-08

RESOLUTION - 336-80

FINAL QUANTITIES

[illegible]

SUPPLEMENT

[illegible]

BILL NO. S-83-03-43

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN
ORDINANCE approving Change Order No. 336-80, Trier Pump Station, Project
No. C-180599-08, in connection with the Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT
BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE Do PASS.

VICTURE L. SCRUGGS, CHAIRMAN

Victure L. Scruggs

SAMUEL J. TALARICO, VICE CHAIRMAN

Samuel J. Talarico

DONALD J. SCHMIDT

MARK E. GIAQUINTA

Mark E. Giaquinta

PAUL M. BURNS

Paul M. Burns

4-12-83

CONCURRED IN
DATE 4-12-83 CHARLES W. WLSTERMAN, CITY CLERK

DIGEST SHEET

D-83-03-43

TITLE OF ORDINANCE Change Order #2 and FINAL, Res. 336-80, Trier Pump Station,
Project #C-180599-08

DEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE This is a close out change order to adjust the estimated
quantities in the contract unit price to agree with actual quantities installed
under this project. Contractor is John Dehner, Inc.

EFFECT OF PASSAGE Completion of project.

EFFECT OF NON-PASSAGE _____

MONEY INVOLVED (DIRECT COSTS, EXPENDITURES, SAVINGS) Increase \$3,963.97

ASSIGNED TO COMMITTEE (PRESIDENT) _____